		1	2015								2016											2017	
	Task Name	Duration	Jan Feb Mar	Apr	May Jun	Jul	Aug	Sep	Oct	Nov Dec	c Ja	an Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov De	c Jan	in
	Site W2 Project - Utilities, Access Roadway & Rail																						
														1									
	Project Start	1 day	ΔI1	_4/1																			
		- Guy		—																			
	Proposed Water Service Improvements																						
	Route Confirmation	7 days	4.6	2 4/8												•							
			41																				
	Topographic Survey	30 days		4/9	-5/8																		
	Engineering Design	120 days			5/9			9/5															
	Obstruction Evaluation / Airport Airspace Analysis (FAA 7460-1)	30 days				8	3/7	9/5															
	COA & EA Jaint Deview	Zdovo		_																			
	COA & EA Joint Review	7 days					9	9/12															
	DHH Review / Permit*	21 days					9	/6	9/26														
	Advertisement for Bids	30 days					9	/6	10/5														
	Contract Award / Contracts / Bonds / Notice to Proceed	15 days						10/	/6 10/20														
								10/															
	Construction	240 days							10/21							6/16							
	Substantial Completion	0 days												1		6/16	6						
	Decreased Westmuster Device Inc.																						
	Proposed Wastewater Service Improvements			Y																			
	Lift Station Geotechnical Boring	14 days	4/	2 4/15	i																		
	Route Confirmation	7 days	4/	2 4/8										-									
	Topographic Survey	14 days																					
					W22																		
	Engineering Design	120 days		4/23	1		-8/2	20															
	Obstruction Evaluation / Airport Airspace Analysis (FAA 7460-1)	30 days			1 1	7/22	8/2	20															
	COA & EA Joint Review	7 days					8/21	8/27															
														_									
	DHH Review / Permit*	21 days					8/21	9/10															
	Advertisement for Bids	30 days					8/21	-9/1	9														
	Contract Award / Contracts / Bonds / Notice to Proceed	15 days						9/20	10/4					-									
	Construction	300 days						10/	T L									7/30					
								10/3						1									
	Substantial Completion	0 days																7/30					
														1									
	Proposed Natural Gas Service Improvements																						
	Gas Provider Coordination (Tap & Meter Approval)	90 days				0.000										•							
			4/.	۷	1	6/30																	
	Route Confirmation	7 days	4/	2 4/8																			
	Topographic Survey	21 days		4/9	-4/29									1									
	Engineering Design	120 days		4/30				8/27															
				4/30																			
	Obstruction Evaluation / Airport Airspace Analysis (FAA 7460-1)	30 days				7/29		8/27															
	LADOTD Project Permit*	45 days				8	3/7	9/2	20														
	Gas Provider & EA Joint Review	7 days				\$	3/7																
					<u> </u>																		
	Advertisement for Bids	30 days				7/15	8/13																
	Contract Award / Contracts / Bonds / Notice to Proceed	15 days					8/14	8/28															
	Construction	300 days																					
	Meter, Odorant, Pressure Regulation Station						0.000									•	22						
		300 days					8/29									6/2							
	Pipeline Installation (Steel) and Step Down Regulator	300 days					8/29		· · · · · · · · · · · · · · · · · · ·				_			6/2	23						_
	<u>I</u>			-=										1							1		
Site M/O	Schedule Task Milestone	•	Rolled Up Task		Rolled Up Progres	s		External Tasks	3	Grou	ıp By Summa	ary											
6ite W2 S d 4/1/15			Rolled Up Milestone		Split			Project Summa			, _, caninc	▼ ▼	•										
54 4/1/10	Flogless Summary			\checkmark	Split			Fiojeci Summa	aiy														
, 1, 10		-						D 4		Ť													_

EXHIBIT 25 SCHEDULE FOR PROPOSED IMPROVEMENTS

ID 🟮	Task Name	Duration	2015 Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2016 Jan	Feb	Mar	Apr	May
45	Roadway Reconstruction (Rapides Station Road)																		
46	Geotechnical Borings	30 days			4/2		5/1												
47	Topographic Survey	60 days			4/2		1	-5/31											
48	LADOTD Traffic Impact Study*	45 days				4/17	1	5/31											
49	Engineering Design	120 days					6/1	×				9/28							
50	Obstruction Evaluation / Airport Airspace Analysis (FAA 7460-1)	30 days								8/30	ļ	9/28							
51	LADOTD Permits*	30 days								8/30		9/28							
52	Advertisement for Bids	30 days									9/29	+	10/28						
53	Contract Award / Contracts / Bonds / Notice to Proceed	15 days										10/29	11/12						
54	Construction	365 days											11/13						
55	Substantial Completion	0 days																	
56																			
57	Proposed Rail Service Improvements																		
58	Route Confirmation with Union Pacific Coordination	90 days			4/2	1			6/30										
59	Right of Way Acquisition	150 days			4/2						8/29								
60	Geotechnical Borings	42 days			7/2	5/2		6/12			0/23								
61								6/12											
	Topographic Survey	42 days				5/2													
62	Wetlands Permitting and Mitigation	180 days						6/13						12/9					
63	Engineering Design	180 days						6/13						12/9					
64	Obstruction Evaluation / Airport Airspace Analysis (FAA 7460-1)	30 days										1	1/10	12/9					
65	Union Pacific Final Design Review	60 days										1	1/10		1/8				
66	Union Pacific Order & Install Mainline Switch	240 days													1/9			1	
67	LADOTD Permit*	60 days										1	1/10		1/8				
68	Advertisement for Bids	30 days													1/9	2/7			
69	Contract Award / Contracts / Bonds / Notice to Proceed	15 days													2/8	32/	22		
70	Construction Phase	300 days														2/23			
71	Substantial Completion	0 days																	
72																			
73	Proposed Electrical Service Improvements				ļ														
74	Signed Contract for Service	0 days			4	4/1						1							
75	Temporary Construction Power	14 days			4/2	4/15													
76	ROW Acquisition	182 days			4/2	+						9/30							
77	Acquisition and Construction	365 days									10/1								
78	Permanent Power Available	0 days																	
79																			
80	Proposed Telecommunications Service Improvements																		
81	Signed Contract for Service	0 days				4/1													
82	ROW Acquisition	182 days			4/2	· 🖵						9/30							
83	Telecommunications Construction	360 days			4/2	+												3/26	
84					4/2														
04	Telecommunications Available	0 days															•	3/26	
Project: Site V	V2 Schedule Task Milestone			Rolled Up			Rolle	d Up Progres	s		External Task			Group By	y Summary				
Date: Wed 4/1	/15 Progress Summary			Rolled Up	Milestone		Split			F	Project Summ	ary							

